

INSTALL STABILIZED ROCK CONSTRUCTION ENTRANCE.
INSTALLATION OF EXISTING STRUCTURES IF ANY.
CLEAR AND GRUB.

5. STRIP AND STOCKPILE TOPSOIL

ROUGH GRADING OF SITE
STABILIZE DENUDED AREAS AND STOCKPILES
EXCAVATE FOR NEW HOME FOUNDATION
CONSTRUCT & BACKFILL FOUNDATION

10 CONSTRUCT NEW STRUCTURE

11. WHEN ALL CONSTRUCTION ACTIVITY IS COMPLETE AND THE SITE IS STABILIZED BY EITHER SEED OR

SOD/LANDSCAPING, REMOVE SILT FENCE AND RESEED ANY AREAS DISTURBED BY THE REMOVAL.

EROSION PREVENTION

THE CONTRACTOR IS RESPONSIBLE FOR PLANING FOR AND IMPLEMENTING APPROPRIATE CONSTRUCTION PHASING VEGETATIVE BUFFER STRIPS, HORIZONTAL SLOPE GRADING, AND OTHER CONSTRUCTION PRACTICES THAT MINIMIZE

ALL EXPOSED SOIL AREAS MUST BE STABILIZED AS SOON AS POSSIBLE TO LIMIT SOIL EROSION BUT IN NO CASE LATER THAN 14 DAYS AFTER THE CONSTRUCTION ACTIVITY IN THAT PORTION OF THE SITE HAS TEMPORARILY OR

THE NORMAL WETTED PERIMETER OF ANY TEMPORARY OR PERMANENT DRAINAGE DITCH OR SWALE THAT DRAINS WATER FROM ANY PORTION OF THE CONSTRUCTION SITE, OR DIVERTS WATER AROUND THE SITE, MUST BE STABILIZED WITHIN 20 LINEAL FEET FROM THE PROPERTY EDGE, OR FROM THE POINT OF DISCHARGE HITO ANY SURFACE WATER. STABILIZATION OF THE LAST 20 LINEAL FEET MUST BE COMPLETED WITHIN 24 HOURS AFTER CONNECTING TO A

STABILIZATION OF THE REMAINING PORTIONS OF ANY TEMPORARY OR PERMANENT DITCHES OR SWALES MUST BE COMPLETE WITHIN 14 DAYS AFTER CONNECTING TO A SURFACE WATER AND CONSTRUCTION IN THAT PORTION OF THE DITCH HAS TEMPORARILY OR PERMANENTLY CEASED.

TEMPORARY OR PERMANENT DITCHES OR SWALES THAT ARE BEING USED AS A SEDIMENT CONTAINMENT SYSTEM (WITH PROPERLY DESIGNED ROCK DITCH CHECKS, BIO ROLLS, SILT DIKES ETC.) DO NOT NEED TO BE STABILIZED. THESE AREAS MUST BE STABILIZED WITHIN 24 HOURS AFTER NO LONGER BEING USED AS A SEDIMENT CONTAINMENT SYSTEM.

PIPE OUTLETS MUST BE PROVIDED WITH TEMPORARY OR PERMANENT ENERGY DISSIPATION WITHIN 24 HOURS AFTER

SEDIMENT CONTROL

SEDIMENT CONTROL PRACTICES MUST MINIMIZE SEDIMENT FROM ENTERING SURFACE WATERS, INCLUDING CURB AND

SEDIMENT CONTROL PRACTICES MUST BE ESTABLISHED ON ALL DOWN GRADIENT PERIMETERS BEFORE ANY UPGRADIENT LAND DISTURBING ACTIVITIES BEGIN. THESE PRACTICES SHALL REMAIN IN PLACE UNTIL FINAL STABILIZATION HAS BEEN

ALL STORM DRAIN INLETS MUST BE PROTECTED BY APPROPRIATE BMPS DURING CONSTRUCTION UNTIL ALL SOURCES WITH POTENTIAL FOR DISCHARGING TO THE INLET HAVE BEEN STABILIZED.

TEMPORARY SOIL STOCKPILES MUST HAVE SILT FENCE OR OTHER EFFECTIVE SEDIMENT CONTROLS, AND CANNOT BE PLACED IN SURFACE WATERS, INCLUDING STORMWATER CONVEYANCES SUCH AS CURB AND GUTTER SYSTEMS, OR CONDUITS AND DITCHES UNLESS THERE IS A BYPASS IN PLACE FOR THE STORMWATER.

VEHICLE TRACKING OF SEDIMENT FROM THE CONSTRUCTION SITE MUST BE MINIMIZED BY A ROCK CONSTRUCTION ENTRANCE. STREET SWEEPING MUST BE USED IF THE ROCK ENTRANCE IS NOT ADEQUATE TO PREVENT SEDIMENT FROM BEING TRACKED ONTO THE STREET.

INSPECTIONS AND MAINTENANCE

THE CONTRACTOR IS RESPONSIBLE AT ALL TIMES FOR THE MAINTENANCE AND PROPER OPERATION OF EROSION AND SEDIMENT CONTROL FACILITIES. THE CONTRACTOR SHALL AT A MINIMUM, INSPECT, MAINTAIN AND REPAIR ALL DISTURBED SURFACES AND ALL EROSION AND SEDIMENT CONTROL FACILITIES AND SOIL STABILIZATION MEASURES.

BASED ON INSPECTION RESULTS THE CONTRACTOR MAY AND SHALL MODIFY THE EROSION AND SEDIMENT CONTROL PLAN IN ORDER TO PREVENT POLLUTANTS FROM LEAVING THE SITE VIA STORM WATER RUNOFF.


STORMWATER

FINAL GRADING OF THE LOT SHALL PROMOTE SHEET DRAINING AND AVOID CONCENTRATION OF STORM WATER FLOWS.

FINAL GRADING SHALL MAINTAIN THE EXISTING STORM WATER DRAINAGE PATTERNS TO THE EXTENT POSSIBLE AND PRACTICAL AS TO NOT CAUSE ANY DAMAGE TO ADJACENT PROPERTIES.

STORMWATER, SEDIMENT & EROSION CONTROL CONTACT:

Shane Batchelor Custom Renovations & Builders, LLC 2817 Anthony Lone S #100 Minneopolis, MN 55418 Cell: 651-276-0209





ST. LOUIS PARK, MN 55416

Matt Pavek



6336 MILDRED AVENUE

EDINA, MINNESOTA

CUSTOM RENOVATIONS & BUILDERS, LLC

I HEREBY CERTIFY THAT THIS PLAN,
SPECIFICATION, OR REPORT WAS PREPARED BY
ME OR UNDER MY DIRECT SUPERVISION AND THAT
I AM A DULY LICENSED PROFESSIONAL ENGINEER
UNDER THE LAWS OF THE STATE OF MINNESOTA.

DATE 5-30-13 LICENSE NO. 44263

	JE/SUBMITTAL SUMMARY	-
	DESCRIPTION	
5/30/13	CITY SUBMITTAL	
-		_
-		-
-		-
-		
_		

STORM WATER MANAGEMENT & EROSION CONTROL PLAN